

MM-CL-09 - Retele apa si apa uzata: Sighetu Marmatiei, Vadu Izei, Sarasau, Campulung la Tisa, Remeti

BENEFICIAR: SC VITAL SA BAIA MARE

**ANTREPRENOR: ASOCIEREA EUSKADI SRL – AMI SA –
ORIZONT SIGHETU MARMAȚIEI SRL**

SUBANTREPRENORI APROBAȚI:

- **SEBI MARC SRL SIGHETU MARMATIEI**
- **NORD TOP CONSTRUCT SRL SIGHETU MARMATIEI**
- **URS CONSTRUCT ALBA SRL**

TOTAL CONTRACT LA ZI

ARTICOL			TOTAL PROIECT	IULIE 2026	TOTAL EXECUTAT	PROCENT EXECUTAT
TOTAL PEHD			92967,04	1835	13518	14,54%
TOTAL PVC			65246	2620,5	13772	21,11%
TOTAL HIDRANTI			184	0	3	1,63%
TOTAL CAMINE VANE			411	5	21	5,11%
TOTAL BRANSAMENTE			3003	155	258	8,59%
TOTAL CAMINE VIZITARE			1307	61	287	21,96%
TOTAL RACORDURI			2378	156	783	32,93%



CL-09

UAT SIGHETU MARMATIEI & UAT REMETI

SUBCONTRACTANT: SEBI MARC S.R.L.

Sighetu Marmatiei

ARTICOL			TOTAL PROIECT	IULIE 2026	TOTAL EXECUTAT	PROCENT EXECUTAT
TOTAL PEHD			21370,04	105	1550	7,25%
TOTAL PVC			11872	549	3207	27,01%
TOTAL HIDRANTI			116	8	8	6,90%
TOTAL CAMINE VANE			73	3	5	6,85%
TOTAL BRANSAMENTE			596	20	20	3,36%
TOTAL CAMINE VIZITARE			178	7	50	28,09%
TOTAL CAMINE RACORD			505	29	155	30,69%

Remeti

ARTICOL			TOTAL PROIECT	IULIE 2026	TOTAL EXECUTAT	PROCENT EXECUTAT
TOTAL PEHD		ml	20382	143,0	864,0	4,24%
TOTAL PVC		ml	19854	525	692,5	3,49%
TOTAL HIDRANTI		buc	13	2	2	15,38%
TOTAL CAMINE VANE		buc	102	0	2	1,96%
TOTAL BRANSAMENTE		buc	818	43	0	0,00%
TOTAL CAMINE VIZITARE		buc	326	7	12	3,68%
TOTAL CAMINE RACORD		buc	803	33	33	4,11%



CL-09

UAT VADU IZEI & UAT SARASAU
SUBCONTRACTANT: NORD TOP CONSTRUCT S.R.L.

Vadu Izei

ARTICOL			TOTAL PROIECT	IULIE 2026	TOTAL EXECUTAT	PROCENT EXECUTAT
TOTAL PEHD		ml	12310	1075,0	6794	55,19%
TOTAL FONTA		ml	2859	0	0	0,00%
TOTAL PVC		ml	12043	578	3209,5	26,65%
TOTAL HIDRANTI		buc	18	4	2	11,11%
TOTAL CAMINE VANE		buc	91	5	21	23,08%
TOTAL BRANSAMENTE		buc	1052	98	103	9,79%
TOTAL CAMINE VIZITARE		buc	265	7	56	21,13%
TOTAL CAMINE RACORD		buc	552	34	150	27,17%



CL-09

UAT CAMPULUNG LA TISA
SUBCONTRACTANT: URS CONSTRUCT

Campulung la Tisa

ARTICOL			TOTAL PROIECT	IULIE 2026	TOTAL EXECUTAT	PROCENT EXECUTAT
---------	--	--	---------------	------------	----------------	------------------

TOTAL PEHD			23244	600	4349	18,71%
TOTAL PVC			16630	968,5	5572	33,51%
TOTAL HIDRANTI			22	0	0	0,00%
TOTAL CAMINE VANE			114	0	20	17,54%
TOTAL CAMINE VIZITARE			438	40	165	37,67%
TOTAL BRANSAMENTE			413	0	0	0,00%
TOTAL RACORDURI			415	60	378	91,08%





