

MM-CL-09 - Retele apa si apa uzata: Sighetu Marmatiei, Vadu Izei, Sarasau, Campulung la Tisa, Remeti

BENEFICIAR: SC VITAL SA BAIA MARE

**ANTREPRENOR: ASOCIEREA EUSKADI SRL – AMI SA –
ORIZONT SIGHETU MARMATIEI SRL**

SUBANTREPRENORI APROBAȚI:

- **SEBI MARC SRL SIGHETU MARMATIEI**
- **NORD TOP CONSTRUCT SRL SIGHETU MARMATIEI**
- **URS CONSTRUCT ALBA SRL**

TOTAL CONTRACT LA ZI

OBIECT	ARTICOL	TOTAL PROIECT	IUNIE 2026	TOTAL EXECUTAT	PROCENTAJ EXECUTAT (%)
TOTAL PEHD		92967,04	4942	11683	12,57%
TOTAL PVC		65246	2544,5	11151,5	17,09%
TOTAL HIDRANTI		184	3	3	1,63%
TOTAL CAMINE VANE		411	0	7	1,70%
TOTAL BRANSAMENTE		3003	20	103	3,43%
TOTAL CAMINE VIZITARE		1307	51	226	17,29%
TOTAL RACORDURI		2378	146	627	26,37%



CL-09

UAT SIGHETU MARMATIEI & UAT REMETI

SUBCONTRACTANT: SEBI MARC S.R.L.

Sighetu Marmatiei

TOTAL PEHD		21370,04	919	874	1793	8,39%
TOTAL PVC		11872	443	2215	2658	22,39%
TOTAL HIDRANTI		116	0	0	0	
TOTAL CAMINE VANE		73	0	2	2	2,74%
TOTAL BRANSAMENTE		596	0	0	0	
TOTAL CAMINE VIZITARE		178	8	35	43	24,16%
TOTAL CAMINE RACORD		505	21	105	126	24,95%

Remeti

TOTAL PEHD	ml	20382	688,0	688	3,38%
TOTAL PVC	ml	19854	176	176	0,89%
TOTAL CAMINE	buc	102	3	3	2,94%



CL-09

UAT VADU IZEI & UAT SARASAU
SUBCONTRACTANT: NORD TOP CONSTRUCT S.R.L.

Vadu Izei

TOTAL PEHD		12310	1434,0	2967	4401	35,75%
TOTAL FONTA		2859	0	0	0	0,00%
TOTAL PVC		12043	808,5	2401	3209,5	26,65%
TOTAL CAMINE		358	19	44	63	17,60%



CL-09

UAT CAMPULUNG LA TISA
SUBCONTRACTANT: URS CONSTRUCT

Campulung la Tisa

TOTAL PEHD		23244	1901	1848	3749	16,13%
TOTAL PVC		16630	1117	3486,5	4603,5	27,68%
TOTAL CAMINE VIZITARE		438	28	97	125	28,54%
TOTAL RACORDURI		415	81	237	318	76,63%